



East entrance
only entrance to
CAS lot.

- Proposed work starting 07/08/13
- Preparation for curb installation.
- Relocate barriers and fencing in front of castle to allow for work to begin.
- Pulverize pavement within work zone. Brick sidewalk in front of castle to remain until later in the process.
- Install new curb.
- Install structural soils